



## **Silver Lake Road Flood Reduction Project Project and Appurtenant Work Construction Update #3**

### **Current Events**

The Contractor has begun excavating Silver Lake Road north of Silver Lane in preparation for storm sewer installation at the retaining wall.

Silver Lake Road is closed to through traffic in both directions between Silver Lane and County Road E. Access to local businesses and residential areas will be maintained during construction. Northbound traffic will be detoured east along County Road D to Old Highway 8 to County Road E. Southbound traffic will be detoured east along County Road E to Old Highway 8 to County Road D. The posted detour route is identified on the project website front page: <http://www.savmn.com/419/2019-Street-Utility-Project-Silver-Lake->

Metro Transit bus routes #25 and #825 will continue to be detoured during construction. Bus stop relocations have been posted by Metro Transit at the individual bus stops along Silver Lake Road between County Road D and County Road E.

### **Future Events**

The Contractor is anticipated to continue storm sewer installation crossing Silver Lake Road north of Silver Lane next week. Following installation of the storm sewer, the Contractor will rebuild the road and repair the concrete sidewalk, weather permitting.

### **Lane Closures – Friday May 17 through mid-July 2019**

The northbound lanes of Silver Lake Road will remain closed to through traffic from Silver Lane to County Road E for the duration of the project. It is anticipated that the southbound lanes will re-open to through traffic on Friday May 17, 2019 at 7 p.m. with left turn restrictions onto Silver Lane.

Periodic updates to traffic impacts will be provided throughout the project as they become available.

### **Tips of the Week**

- Please observe posted detour and warning signs.
- Slow down and watch for uneven surfaces.
- Stay alert! Watch for signs, equipment, and workers
- Please remind children to stay away from the construction site, equipment, and stockpiles of materials.
- Access through the site may change throughout the day as construction progresses; your patience is appreciated.

### **Project Contacts**

*Project Manager: Justin Messner (612) 388-9652*

*City Engineer: Todd Hubmer (763) 287-7182*

*Director of Public Works: Jay Hartman (612) 782-3314*