



Silver Lake Road Flood Reduction Project Project and Appurtenant Work Construction Update #9

Current Events

The Contractor has completed all storm sewer construction on Silver Lake Road north of Silver Lane and has continued installation south of Silver Lane.

Future Events

The Contractor will continue to install storm sewer south of Silver Lane early next week, week of June 24th. Following the completion of storm sewer construction, the Contractor will immediately repair the disturbed concrete sidewalk and curb. Bituminous paving is anticipated to be completed by the end of the week, *weather permitting*. Silver Lake Road is anticipated to be reopened to all lanes of traffic by June 29, 2019, *weather permitting*.

Lane Closures – current through June 28, 2019

Silver Lake Road will allow two-way traffic, with left turn restrictions at Silver Lane, for the duration of the project. To accommodate construction operations, lane shifts are anticipated.

Periodic updates to traffic impacts will be provided throughout the project as they become available.

Tips of the Week

- Please observe posted detour and warning signs.
- Slow down and watch for uneven surfaces.
- Stay alert! Watch for signs, equipment, and workers
- Please remind children to stay away from the construction site, equipment, and stockpiles of materials.
- Access through the site may change throughout the day as construction progresses; your patience is appreciated.

Project Contacts

Project Manager: Katie Koscielak (612) 282-3641

City Engineer: Justin Messner (612) 388-9652

Director of Public Works: Jay Hartman (612) 782-3314