



2016 Street and Utility Improvement Project



Stinson Boulevard

Project Schedule Update

The Contractor has completed curb and gutter installation and road base construction along Stinson Boulevard between 37th Place and Silver Lane and anticipates completing base course paving Thursday, July 21st, **weather permitting**.

The following is an anticipated schedule of upcoming construction activities:

July 25—July 29

- First lift of bituminous wear course paving between 37th Place and Silver Lane.
- Driveway restoration.
- Bituminous walk paving along the west side of the roadway.
- Grading for topsoil installation (topsoil installation and final seeding to be completed in early September) and temporary mulch installation.

Mid August

- Roadway excavation and construction of Stinson Boulevard between 37th Avenue and 37th Place.

Early September

- Installation and grading of topsoil and final turf establishment throughout the project area.

Changes to Construction Schedule

Please be aware the construction schedule may change throughout the project as a result of weather conditions or other activities beyond the contractor's control. Should a major change in the schedule be anticipated, we will do our best to communicate the change through this newsletter and through your field contact, Justin Moeller.

Thank you for your continued patience

As we continue the street and utility reconstruction, please be aware that construction activities are noisy, dusty, and very inconvenient. The project team will do their best to complete the project in a timely fashion and to minimize the disturbances to you and your property. Please be patient and if you have questions do not hesitate, call us!

Paving

Paving of the roadway will limit access to properties and restrict through traffic access during construction working hours. Please don't turn vehicle wheels sharply on the newly installed pavement. Also, don't turn the wheels while standing still - MAKE SURE THE CAR IS IN MOTION.

Questions?

If you have any questions or concerns, Justin Moeller is the quickest way to receive answers to your questions. If Justin Moeller is unavailable, please call Justin Messner at the number provided.

July 20, 2016

Project Contacts

Justin Moeller
Onsite Project Rep
(612) 360-9908

Justin Messner
Project Manager /
Business Liaison
(612) 388-9652

Todd Hubmer
St. Anthony City Engineer
(763) 287-7182

Jay Hartman
St. Anthony Director of
Public Works
(612) 782-3314

Kevin Hansen
Columbia Heights
City Engineer / Director of
Public Works
(763) 706-3700

Additional Information and Tips:

- Please observe posted detour and warning signs.
- Please do not park vehicles on streets under construction.
- Slow down and watch for uneven surfaces.
- Stay alert! Watch for signs, equipment, and workers.
- Please remind children to stay away from the construction site, equipment, and stockpiles of materials.
- Access through the site may change throughout the day as construction progresses, your patience is appreciated.

