



## **Memorandum**

**To:** Mark Casey, City Manager, City of St. Anthony Village

**From:** Tony Miller, EIT, WSB & Associates, Inc.

**Date:** February 3, 2017

**Re:** Weekly Update for the Mirror Lake Stormwater Quality Improvements  
WSB Project No. 1626-79

---

With the cooler weather this week the contractor has been hauling sediment from Mirror Lake. The contractor will be entering the lake from Chandler Drive NE with empty trucks and leaving the lake on Foss Road to County Road D with full trucks. Depending on the projected forecast, the contractor may feel working on Saturdays will be necessary to keep the project on schedule. The contractor has been informed that Saturday working hours are from 9:00 am to 8:00 pm per the City's General Specifications.

Excavation and hauling of sediment will continue, weather permitting. Again, frozen conditions are necessary to be able to drive the trucks into the lake. The pump will continue to run in an effort to eliminate any water from runoff and snow melt which is entering the lake.