



Memorandum

To: Mark Casey, City Manager, City of St. Anthony Village

From: Tony Miller, EIT, WSB & Associates, Inc.

Date: February 15, 2017

Re: Weekly Update for the Mirror Lake Stormwater Quality Improvements
WSB Project No. 1626-79

With the cooler weather this week the contractor has been hauling sediment from Mirror Lake. Excavation and hauling of sediment will continue and is expected to be completed within about two weeks, weather permitting. The contractor has hauled approximately 25,000 cubic yards of material thus far. Again, frozen conditions are necessary to be able to drive the trucks into the lake. The pump will continue to run in an effort to eliminate any water from runoff and snow melt which is entering the lake.

Once the excavation is completed the contractor will:

- Install the berm on the west side of the lake
- Temporarily stabilize disturbed soils above the normal water level
- Remove and install the new outlet control structure
- Perform final grading of the slopes above the normal water level
- Install final restoration and trees
 - Residents and business owners will be notified when they can request trees from the City approved list to be planted near their properties.
 - This will take place sometime in March or April once the frost has melted

If you have any questions or concerns about the project please contact Tony Miller at tmiller@wsbeng.com or 612-554-6974.