



Memorandum

To: *Mark Casey, City Manager
Jay Hartman, Public Works Director*

From: *Erin Heydinger, WSB & Associates, Inc.*

Date: *April 6, 2017*

Re: *Weekly Update for Advanced Oxidation Water Treatment Plant
WSB Project No. 2170-29*

The contractor is working on installing a new manhole for a transducer near the water tower. The manhole has been moved slightly to accommodate existing underground utilities. The canopies over the doorways are being installed, and the mechanical subcontractor is continuing to place the HVAC system. The contractor is disinfecting the process piping with chlorine to prepare it for connection to City water. The electrician is working on his strategy for doing the power switch-over for both the AOP Plant and City Hall. A meeting will be held to discuss this strategy next week.