



## **Memorandum**

**To:** *Mark Casey, City Manager  
Jay Hartman, Public Works Director*

**From:** *Erin Heydinger, WSB & Associates, Inc.*

**Date:** *February 21, 2017*

**Re:** *Weekly Update for Advanced Oxidation Water Treatment Plant  
WSB Project No. 2170-29*

---

During the past week, the Advanced Oxidation Process units were delivered on-site. The contractor is currently working to install the units to prepare them for the electrician, who has begun the control panel work in the electrical room. The roofers finished the roof system and began installing metal flashing on the north and west sides of the building.