



Memorandum

To: *Mark Casey, City Manager
Jay Hartman, Public Works Director*

From: *Erin Heydinger, WSB & Associates, Inc.*

Date: *March 7, 2017*

Re: *Weekly Update for Advanced Oxidation Water Treatment Plant
WSB Project No. 2170-29*

The electrician has been working on-site installing the AOP units over the past week. The architectural detail surrounding the garage door openings is being installed, and the garage doors are in place. The windows are also being placed; therefore, the building is nearly entirely enclosed. The plumber has been installing the HVAC system in the AOP plant as well as the connection between the new building and the existing Granular Activated Carbon portion of the water treatment plant. The hydrogen peroxide equipment is now on site.