



Memorandum

To: *Mark Casey, City Manager
Jay Hartman, Public Works Director*

From: *Erin Heydinger, WSB & Associates, Inc.*

Date: *March 30, 2017*

Re: *Weekly Update for Advanced Oxidation Water Treatment Plant
WSB Project No. 2170-29*

Last week, the contractor placed the peroxide storage equipment in its room after applying epoxy coating to the floor. The peroxide feed equipment is beginning to be installed, with the pump skid placed last week. The door between the AOP and the Granular Activated Carbon portion of the plant is currently being installed. The canopies over the doors on the exterior of the building have been installed. The concrete pad for the new generator was poured on Monday; the generator will be placed within the next several weeks.