



Memorandum

To: *Mark Casey, City Manager
Jay Hartman, Public Works Director*

From: *Erin Heydinger, WSB & Associates, Inc.*

Date: *April 20, 2017*

Re: *Weekly Update for Advanced Oxidation Water Treatment Plant
WSB Project No. 2170-29*

This week, the contractor re-installed the fiber optic cable located at the water treatment plant that had been removed during excavation. The electrician and the contractor have been installing conduit to the pressure transducer at the water tower as well as installing the new booster pumps for the high pressure area of the City. The contractor conducted pressure testing this week to determine if there were any leaks in the installed system. The new generator will be placed on Friday.