



Memorandum

To: Mark Casey, City Manager

From: Tony Miller, EIT

Date: May 12, 2017

***Re: Weekly Update for the Mirror Lake Stormwater Quality Improvements
WSB Project No. 1626-79***

Much of the final grading is completed. There are still a few areas on the safety bench that need to be graded once the safety bench dries out. The contractor is hoping to have this completed next week.

Five concrete pads have been poured. The City will install park benches on these pads once the final grading is completed.

The tree locations are staked and labeled with the abbreviations from the Tree Plantings Plan. The trees, plantings, and seed mix will be installed next week. If you have any questions or comments related to this project, please contact Tony at 612-551-6974 or tmiller@wsbeng.com.