



2017 37th Avenue Sidewalk & Signal Project Construction Update #1

Current Events

Tree removal has been completed along the project corridor between Stinson Boulevard and Highcrest Road.

The Contractor began removal of soils and preliminary grading at Stinson Boulevard and is moving east. At this point, these preliminary excavations have been completed from Stinson Boulevard up to Edward Street.

The Contractor has started installing retaining wall along 37th Avenue between Roosevelt Street and Edward Street.

A temporary mailbox bank has been installed at the corner of Harding Street and 37th Avenue, for homes between Stinson Boulevard and Silver Lake Road. If you are a resident of this area and your mail service is typically delivered to a mailbox on 37th Avenue, your mail will now be delivered at Harding Street. As a part of this construction, your mailbox will be removed and reinstalled by the Contractor.

Future Events

Week of May 29th (Weather Permitting)

Please Note: The Contractor will not be working Memorial Day, Monday, May 29th.

During the week of May 29th, the Contractor plans to continue preliminary excavations and grading through the project corridor up to Silver Lake Road.

Retaining wall construction will continue between Stinson Boulevard and Silver Lake Road.

The Contractor is actively working to maintain driveway access to your homes. However, some construction operations require work done directly in front of your driveway and will restrict your access for a limited time. Please be prepared to park on nearby streets during these instances.

Tips of the Week

- Please stay aware of construction operations, vehicles, and equipment. Your safety is a top priority.
- Obey all traffic control signs and lane shifts.
- The retaining walls require large excavations that result in steep ledges. Please keep yourselves, children, and pets a safe distance from these excavations.

Project Contacts

Onsite Project Rep: Ben Perkey (612) 360-1319

Project Manager: Justin Messner (612) 388-9652

City Engineer: Todd Hubmer (763) 287-7182

Director of Public Works: Jay Hartman (612) 782-3314