



2017 37th Avenue Sidewalk & Signal Project Construction Update #2

Current Events

The Contractor has begun construction of a second wall within the project corridor located at Coolidge Street and 37th Avenue that is anticipated to be completed by Friday, June 2nd.

Preliminary excavations and grading have been completed between Stinson Boulevard and Belden Drive. The Contractor has begun excavation and grading operations along 37th Avenue east of Silver Lake Road and will continue to do so next week. Also during these operations, the Contractor has begun to remove driveways. All driveways should be ramped in with gravel for you to drive on, if this is not the case please notify the onsite project rep.

Egan Electric will be onsite Friday, June 2nd to install conduit between Stinson Boulevard and Harding Street. This is anticipated to be a one day operation.

Future Events

Week of June 5th (Weather Permitting)

The Contractor plans to continue preliminary excavations, driveway removals, and grading east of Silver Lake Road. Please be aware that a traffic lane shift east of Silver Lake Road is now in place.

Retaining wall construction will continue between Stinson Boulevard and Silver Lake Road.

The Contractor is actively working to maintain driveway access to your homes. However, some construction operations require work done directly in front of your driveway and will restrict your access for a limited time. Please be prepared to park on nearby streets during these instances.

Tips of the Week

- Please stay aware of construction operations, vehicles, and equipment. Your safety is a top priority.
- Obey all speed limits, traffic control signs, and lane shifts. This is for your safety as well as that of the construction workers.
- The retaining walls require large excavations that result in steep ledges. Please keep yourselves, children, and pets a safe distance from these excavations.

Project Contacts

Onsite Project Rep: Ben Perkey (612) 360-1319

Project Manager: Justin Messner (612) 388-9652

City Engineer: Todd Hubmer (763) 287-7182

Director of Public Works: Jay Hartman (612) 782-3314