



2017 37th Avenue Sidewalk & Signal Project Construction Update #3

Current Events

The Contractor has completed four retaining walls within the project corridor. There are three more walls to be completed between Stinson Boulevard and Silver Lake Road. After this, the wall construction crew will be moving east of Silver Lake Road to install retaining walls towards Highcrest Road.

The Contractor has completed preliminary excavations for a majority of the project corridor. On Friday, June 9th, the Contractor plans to excavate and grade material from Chelmsford Road to Highcrest Road along Wilshire Park Elementary School.

On Friday, June 9th, the Contractor will saw cut driveways within the entire project corridor. Throughout the day, you may be asked by the Contractor to move vehicles to provide space to safely cut your driveway. This work may need to be completed during the week of June 12th.

Future Events

Week of June 12th (Weather Permitting)

The Contractor will be removing driveway sections between the saw cut lines and the road. This will cause access to your property to be disrupted temporarily as the work is completed; however, your access will be restored by the end of the work day. We appreciate your patience as we complete this work.

Retaining wall construction will continue between Stinson Boulevard and Silver Lake Road.

The Contractor anticipates bringing in a concrete crew during the week of June 12th. You will receive a door hanger notifying you when concrete work is to be done. Please be prepared to park on nearby streets as the concrete requires a 7 (seven) day curing period before vehicles can drive over it. Should you have any questions or concerns about these operations please contact Ben Perkey, the On-Site Project Rep.

The Contractor is actively working to maintain driveway access to your homes. However, some construction operations require work done directly in front of your driveway and will restrict your access for a limited time. Please be prepared to park on nearby streets during these instances.

Tips of the Week

- Please stay aware of construction operations, vehicles, and equipment. Your safety is a top priority.
- Obey all speed limits, traffic control signs, and lane shifts. This is for your safety as well as that of the construction workers.
- The retaining walls require large excavations that result in steep ledges. Please keep yourselves, children, and pets a safe distance from these excavations.

Project Contacts

Onsite Project Rep: Ben Perkey (612) 360-1319

Project Manager: Justin Messner (612) 388-9652

City Engineer: Todd Hubmer (763) 287-7182

Director of Public Works: Jay Hartman (612) 782-3314