



## 2017 37<sup>th</sup> Avenue Sidewalk & Signal Project Construction Update #4

### Current Events

The Contractor anticipates having the majority of the retaining wall construction completed by end of day Friday. During the following week, the Contractor plans to have all of the walls completed.

On Friday, June 16<sup>th</sup>, the Contractor will be completing preliminary excavations and grading along 37<sup>th</sup> Avenue by Wilshire Park Elementary School.

### Future Events

*Week of June 19<sup>th</sup> (Weather Permitting)*

During the week of June 19<sup>th</sup>, the Contractor plans to install the final retaining wall along the parking lot for Wilshire Park Elementary School.

Beginning Monday June 19<sup>th</sup>, the Contractor will begin final grading in preparation for concrete installation. If your residence has driveway access to 37<sup>th</sup> Avenue between Stinson Boulevard and Silver Lake Road, we ask that you have any vehicles you will need in the coming weeks out of your driveway by 7:00 AM on Monday. To do this preparation, the Contractor will be leaving the gravel grade at the proper elevation for concrete installation. You will not have driveway access to your residence during the following weeks.

***The Contractor anticipates bringing in a concrete crew on Wednesday, June 21<sup>st</sup>. You will receive a door hanger notifying you when concrete work is to be done. Please be prepared to park on nearby streets for the coming weeks until all concrete placed in front of your residence has had the proper seven (7) day curing time. Should you have any questions or concerns about these operations, please contact Ben Perkey, the On-Site Project Rep.***

### Tips of the Week

- Please stay clear of all concrete as it is curing so as not to disturb or damage it.
- Be aware that there will be multiple concrete trucks moving in and out of the job site during the day. Please keep a safe distance.
- As excavations and grading continue, please stay aware of construction operations, vehicles, and equipment. Your safety is a top priority.
- Obey all speed limits, traffic control signs, and lane shifts. This is for your safety, as well as that of the construction workers.
- The retaining walls require large excavations that result in steep ledges. Please keep yourselves, children, and pets a safe distance from these excavations.

### Project Contacts

Onsite Project Rep: Ben Perkey (612) 360-1319

Project Manager: Justin Messner (612) 388-9652

City Engineer: Todd Hubmer (763) 287-7182

Director of Public Works: Jay Hartman (612) 782-3314