



2017 37th Avenue Sidewalk & Signal Project Construction Update #5

Current Events

The Contractor is actively working to build the retaining wall along Wilshire Park Elementary School.

The Contractor's grading crew is continuing final grading along the project between Stinson Boulevard and Silver Lake Road.

Friday, June 23rd, the concrete sub-contractor will be onsite to begin pouring concrete driveways and sidewalk.

Future Events

Week of June 26th (Weather Permitting)

By the end of week of June 26th, the Contractor plans to be completed with retaining wall construction.

The Contractor will finish final grading between Stinson Boulevard and Silver Lake Road ahead of the concrete sub-contractor. This sub-contractor will be onsite to pour concrete during the week. Please remember once all concrete is poured in front of your residence, there is a seven (7) day curing period before vehicle's can be driven over the concrete pavement.

For residents between Silver Lake Road and Highcrest Road, you will receive a door hanger Friday, June 23rd notifying you final grading is to be done. Please be prepared to park on nearby streets for from the time final grading begins Monday, June 26th, until all concrete placed in front of your residence has had the proper seven (7) day curing time. Should you have any questions or concerns about these operations, please contact Ben Perkey, the On-Site Project Rep.

Tips of the Week

- Please stay clear of all concrete as it is curing so as not to disturb or damage it.
- Be aware that there will be multiple concrete trucks moving in and out of the job site during the day. Please keep a safe distance.
- As excavations and grading continue, please stay aware of construction operations, vehicles, and equipment. Your safety is a top priority.
- Obey all speed limits, traffic control signs, and lane shifts. This is for your safety, as well as that of the construction workers.
- The retaining walls require large excavations that result in steep ledges. Please keep yourselves, children, and pets a safe distance from these excavations.

Project Contacts

Onsite Project Rep: Ben Perkey (612) 360-1319

Project Manager: Justin Messner (612) 388-9652

City Engineer: Todd Hubmer (763) 287-7182

Director of Public Works: Jay Hartman (612) 782-3314