



2017 37th Avenue Sidewalk & Signal Project Construction Update #7

Current Events

The Contractor is actively working to build the retaining wall along Wilshire Park Elementary School.

Due to recent rain, the Contractor's grading crew has been unable to continue work. However, it is anticipated these final grading operations will continue along the project between Stinson Boulevard and Silver Lake Road on Friday.

The concrete sub-contractor has been unable to continue work as well due to over-night rain events. It is expected this crew will return to the job site Friday to install the red-colored concrete boulevard between Stinson Boulevard and Silver Lake Road.

Future Events

Week of July 10th (Weather Permitting)

The Contractor plans to have retaining wall construction completed by the end of the week.

The concrete sub-contractor plans to finish concrete paving between Stinson Boulevard and Silver Lake Road then begin concrete installation between Silver Lake Road and Highcrest Road.

The Contractor will finish final grading between Stinson Boulevard and Silver Lake Road ahead of the concrete sub-contractor.

Bituminous Driveways: For residents between Stinson Boulevard and Silver Lake Road, the paving sub-contractor will be on-site Monday, July 10th to install driveway pavement.

If any residents of the entire project with bituminous driveways would like to have full driveway replacement done by this sub-contractor, please contact Rum River Contracting at 763-389-3718.

Tips of the Week

- Please stay clear of all concrete as it is curing so as not to disturb or damage it.
- Be aware that there will be multiple concrete trucks moving in and out of the job site during the day. Please keep a safe distance.
- As excavations and grading continue, please stay aware of construction operations, vehicles, and equipment. Your safety is a top priority.
- Obey all speed limits, traffic control signs, and lane shifts. This is for your safety, as well as that of the construction workers.
- The retaining walls require large excavations that result in steep ledges. Please keep yourselves, children, and pets a safe distance from these excavations.

Project Contacts

Onsite Project Rep: Ben Perkey (612) 360-1319

Project Manager: Justin Messner (612) 388-9652

City Engineer: Todd Hubmer (763) 287-7182

Director of Public Works: Jay Hartman (612) 782-3314