



2017 37th Avenue Sidewalk & Signal Project Construction Update #8

Current Events

The Contractor has completed the retaining wall along Wilshire Park Elementary School. The crew has progressed to installing walls along 37th Avenue near Chelmsford Road.

The Contractor's grading crew plans to begin yard and turf grading to an acceptable slope that will meet sidewalk grade.

The concrete sub-contractor has installed curb, driveways, and sidewalk between Penrod Lane and Highcrest Road. Once all concrete aprons are complete, the sub-contractor will be installing the red-colored concrete boulevard in this section of the project corridor. Please remember the concrete requires 7 (seven) days to properly cure before it can be driven on.

Future Events

Week of July 17th (Weather Permitting)

The Contractor will continue to install block retaining walls.

The Contractor will continue turf grading operations between Stinson Boulevard and Silver Lake Road.

Bituminous Driveways: If any residents with bituminous driveways would like to have full driveway replacement done by this sub-contractor, please contact Rum River Contracting at 763-389-3718.

Tips of the Week

- Please stay clear of all concrete as it is curing so as not to disturb or damage it.
- As excavations and grading continue, please stay aware of construction operations, vehicles, and equipment. Your safety is a top priority.
- Obey all speed limits, traffic control signs, and lane shifts. This is for your safety, as well as that of the construction workers.
- The retaining walls require large excavations that result in steep ledges. Please keep yourselves, children, and pets a safe distance from these excavations.

Project Contacts

Onsite Project Rep: Ben Perkey (612) 360-1319

Project Manager: Justin Messner (612) 388-9652

City Engineer: Todd Hubmer (763) 287-7182

Director of Public Works: Jay Hartman (612) 782-3314