



2017 37th Avenue Sidewalk & Signal Project Construction Update #9

Current Events

The Contractor is currently constructing the final retaining wall of the project.

The Contractor's grading crew has begun yard and turf grading to an acceptable slope that will meet sidewalk grade.

Future Events

Week of July 24th (Weather Permitting)

The sub-contractor will begin signal and pedestrian crossing improvements at Stinson Boulevard and 39th Avenue as well as Stinson Boulevard and 37th Avenue.

The Contractor will continue any retaining wall installation necessary to complete the final wall.

The Contractor will continue turf grading operations between Stinson Boulevard and Silver Lake Road. This crew will also begin to remove pavement at the intersection of Highcrest Road and 37th Avenue.

If you would like to discuss complete driveway replacement, please contact Ben Perkey for more information.

Tips of the Week

- Please stay clear of all concrete as it is curing so as not to disturb or damage it.
- As excavation and grading continue, please stay aware of construction operations, vehicles, and equipment. Your safety is a top priority.
- With the addition of signal and pedestrian crossing improvements, please stay aware of changing traffic control. Obey all speed limits, traffic control signs, and lane shifts. This is for your safety, as well as that of the construction workers.
- The retaining walls require large excavations that result in steep ledges. Please keep yourselves, children, and pets a safe distance from these excavations.

Project Contacts

Onsite Project Rep: Ben Perkey (612) 360-1319

Project Manager: Justin Messner (612) 388-9652

City Engineer: Todd Hubner (763) 287-7182

Director of Public Works: Jay Hartman (612) 782-3314