



## 2017 37<sup>th</sup> Avenue Sidewalk & Signal Project Construction Update #10

### Current Events

All retaining walls of the project have been completed.

The Contractor's grading crew has been grading yards to an acceptable slope that will meet sidewalk grade.

Egan Electric has begun signal work at 39<sup>th</sup> Avenue and Stinson Boulevard. Please be aware that this intersection is temporarily an All Way Stop while work is being conducted.

### Future Events

*Week of July 31<sup>st</sup> (Weather Permitting)*

The sub-contractor will continue signal and pedestrian crossing improvements at Stinson Boulevard and 39<sup>th</sup> Avenue as well as Stinson Boulevard and 37<sup>th</sup> Avenue.

It is anticipated that the concrete sub-contractor will be back on site to continue work along 37<sup>th</sup> Avenue.

The Contractor will continue any necessary turf grading operations between Stinson Boulevard and Highcrest Road. This crew will also begin to remove pavement at the intersection of Highcrest Road and 37<sup>th</sup> Avenue.

**If you would like to discuss complete driveway replacement, please contact Ben Perkey for more information.**

### Tips of the Week

- Please stay clear of all concrete as it is curing so as not to disturb or damage it.
- As excavation and grading continue, please stay aware of construction operations, vehicles, and equipment. Your safety is a top priority.
- With the addition of signal and pedestrian crossing improvements, please stay aware of changing traffic control. Obey all speed limits, traffic control signs, and lane shifts. This is for your safety, as well as that of the construction workers.

### Project Contacts

*Onsite Project Rep: Ben Perkey (612) 360-1319*

*Project Manager: Justin Messner (612) 388-9652*

*City Engineer: Todd Hubmer (763) 287-7182*

*Director of Public Works: Jay Hartman (612) 782-3314*