



2017 37th Avenue Sidewalk & Signal Project Construction Update #11

Current Events

Egan Electric has begun signal work at 39th Avenue and Stinson Boulevard. Please be aware that this intersection is temporarily an All Way Stop while work is being conducted.

The concrete subcontractor will be on-site Friday to continue sidewalk installation east of Silver Lake Road.

Future Events

Week of August 7th (Weather Permitting)

The Contractor is expected to be on-site continuing existing pavement removals and grading of slopes.

The sub-contractor will continue signal and pedestrian crossing improvements at Stinson Boulevard and 39th Avenue as well as Stinson Boulevard and 37th Avenue.

It is anticipated that the concrete sub-contractor will be back on site to continue work along 37th Avenue.

Once the concrete has had the proper cure time, the paving sub-contractor will be brought to the site to replace bituminous driveways and patch the roadway.

If you would like to discuss complete driveway replacement, please contact Ben Perkey for more information.

Tips of the Week

- Please stay clear of all concrete as it is curing so as not to disturb or damage it.
- As excavation and grading continue, please stay aware of construction operations, vehicles, and equipment. Your safety is a top priority.
- With the addition of signal and pedestrian crossing improvements, please stay aware of changing traffic control. Obey all speed limits, traffic control signs, and lane shifts. This is for your safety, as well as that of the construction workers.

Project Contacts

Onsite Project Rep: Ben Perkey (612) 360-1319

Project Manager: Justin Messner (612) 388-9652

City Engineer: Todd Hubmer (763) 287-7182

Director of Public Works: Jay Hartman (612) 782-3314