



2017 37th Avenue Sidewalk & Signal Project Construction Update #13

Current Events

Due to recent weather events, the Contractor has not been able to work.

Egan Electric has continued to install signal improvements throughout the project corridor.

Future Events

Week of August 21st (Weather Permitting)

It is anticipated the paving subcontractor will be on-site to pave driveways and along the curb and gutter in front of driveway accesses east of Silver Lake Road.

The concrete sub-contractor is expected to be on-site Tuesday to complete curb and sidewalk installation at the 37th Avenue intersections with Stinson Boulevard and Highcrest Road.

The sub-contractor will continue signal relocation at Silver Lake Road and 39th Avenue.

If you would like to discuss complete driveway replacement, please contact Ben Perkey for more information.

Tips of the Week

- Please stay clear of all concrete as it is curing so as not to disturb or damage it.
- Please allow adequate time for bituminous pavement to cool before driving over it into your driveway.
- As excavation and grading continue, please stay aware of construction operations, vehicles, and equipment. Your safety is a top priority.
- With the addition of signal and pedestrian crossing improvements, please stay aware of changing traffic control. Obey all speed limits, traffic control signs, and lane shifts. This is for your safety, as well as that of the construction workers.

Project Contacts

Onsite Project Rep: Ben Perkey (612) 360-1319

Project Manager: Justin Messner (612) 388-9652

City Engineer: Todd Hubmer (763) 287-7182

Director of Public Works: Jay Hartman (612) 782-3314