



## 2017 37<sup>th</sup> Avenue Sidewalk & Signal Project Construction Update #14

### Current Events

The paving sub-contractor has finished driveway paving throughout the project corridor.

Weather permitting, the concrete sub-contractor is expected to be on-site Friday to install curb and gutter.

### Future Events

*Week of August 28<sup>th</sup> (Weather Permitting)*

It is anticipated the concrete sub-contractor will be on-site to continue to install sidewalk along 37<sup>th</sup> Avenue at the intersections with Stinson Boulevard, Silver Lake Road, and Highcrest Road as well as at the intersection of Stinson Boulevard and 39<sup>th</sup> Avenue.

The paving sub-contractor is expected to be on-site later in the week to pave areas in front of concrete curb along 37<sup>th</sup> Avenue at Highcrest Road and Silver Lake Road.

### Tips of the Week

- Please stay clear of all concrete as it is curing so as not to disturb or damage it.
- Please stay aware of changing traffic control. Obey all speed limits, traffic control signs, and lane shifts. This is for your safety, as well as that of the construction workers.

### Project Contacts

*Onsite Project Rep: Ben Perkey (612) 360-1319*

*Project Manager: Justin Messner (612) 388-9652*

*City Engineer: Todd Hubmer (763) 287-7182*

*Director of Public Works: Jay Hartman (612) 782-3314*