



2017 37th Avenue Sidewalk & Signal Project Construction Update #17

Current Events

Signal pole painting continued throughout the week.

The sodding subcontractor will be onsite Friday to finish sodding along 37th Avenue.

Future Events

Week of September 18th (Weather Permitting)

It is anticipated that roadway signs will be reinstalled throughout the project corridor. Once these are all installed, the traffic control (signs, barriers, and cones) will be removed from the south side of 37th Avenue. Please be prepared for this traffic control to be installed for lane shifts at the Highcrest Road and Silver Lake Road intersections with 37th Avenue as well as the 39th Avenue and Silver Lane intersections with Silver Lake Road.

The Contractor will begin to remove pavement at the above listed intersections once traffic control is in place.

Tips of the Week

- Please avoid disturbing newly placed sod.
- Be prepared for traffic control shifts in the coming weeks as the Contractor moves forward to updating the signals on the north side of 37th Avenue as well as along Silver Lake Road.

Project Contacts

Onsite Project Rep: Ben Perkey (612) 360-1319

Project Manager: Justin Messner (612) 388-9652

City Engineer: Todd Hubmer (763) 287-7182

Director of Public Works: Jay Hartman (612) 782-3314