



2017 37th Avenue Sidewalk & Signal Project Construction Update #19

Current Events

Due to weather at the beginning of the week, the Contractor's schedule did not allow for work to be completed this week.

The Contractor has removed traffic control from the roadway for the weekend. Please note this will be reinstalled for lane shifts for work to commence next week.

Future Events

Week of October 2nd (Weather Permitting)

The Contractor will reinstall traffic control to the proper locations. Removal of roadway and sidewalk pavements is planned to begin Monday. The following intersections will have pavements removed next week; 37th Avenue & Highcrest Road (north side), Silver Lake Road & 37th Avenue (north side), Silver Lake Road & 39th Avenue, and Silver Lake Road & Silver Lane.

Upon completion of removals, Egan Electric will be on site to move signal poles and install new push button pedestals. Be prepared for intersections to be turned to all-way stops as traffic signal improvements are being done.

Tips of the Week

- It is recommended to allow extra time for travel along Silver Lake Road during construction hours.
- Please be safe when traveling along 37th Avenue and Silver Lake Road. The traffic control is in place for safety of the Contractor as well as protection of you and your vehicle.

Project Contacts

Onsite Project Rep: Ben Perkey (612) 360-1319

Project Manager: Justin Messner (612) 388-9652

City Engineer: Todd Hubmer (763) 287-7182

Director of Public Works: Jay Hartman (612) 782-3314