



2017 37th Avenue Sidewalk & Signal Project Construction Update #22

Current Events

The signal sub-contractor has relocated the signal poles at the 37th Avenue & 39th Avenue intersections with Silver Lake Road and both intersections are in operation.

The Contractor has returned to the site to begin final grading.

Future Events

Week of October 23rd (Weather Permitting)

The Contractor will continue final grading next week. After the Contractor has completed grading throughout the project, the concrete sub-contractor will be onsite to replace curb and sidewalks.

The following week, it is anticipated the paving sub-contractor will be onsite to patch the roadway areas.

Tips of the Week

- With traffic control reinstalled, please allow extra time for travel throughout the construction area; we appreciate your patience.
- Please be safe when traveling along 37th Avenue and Silver Lake Road. The traffic control is in place for safety of the Contractor as well as protection of you and your vehicle.
- If possible, please plan alternate pedestrian routes to avoid traveling through the construction areas.
- Please avoid disturbing any construction staking as these are necessary to complete the work.
- When concrete is placed, please avoid disturbing it in any way.

Project Contacts

Onsite Project Rep: Ben Perkey (612) 360-1319

Project Manager: Justin Messner (612) 388-9652

City Engineer: Todd Hubmer (763) 287-7182

Director of Public Works: Jay Hartman (612) 782-3314