



## 2017 37<sup>th</sup> Avenue Sidewalk & Signal Project Construction Update #23

### Current Events

The Contractor has graded materials for concrete installation along Silver Lake Road.

### Future Events

*Week of October 30<sup>th</sup> (Weather Permitting)*

It is anticipated the concrete sub-contractor will be onsite to begin installing curb and sidewalks. Please note there may be a delay due to weather.

Following concrete installation, the signal sub-contractor will be onsite to finish the installation of pedestrian push buttons. Also, the paving sub-contractor will follow to patch the roadway where asphalt was removed.

### Tips of the Week

- Please be safe when traveling along 37<sup>th</sup> Avenue and Silver Lake Road. The traffic control is in place for safety of the Contractor as well as protection of you and your vehicle. Allow extra time to travel this area due to expected traffic delays.
- If possible, please plan alternate pedestrian routes to avoid traveling through the construction areas.
- Please avoid disturbing any construction staking as these are necessary to complete the work.
- When concrete is placed, please avoid disturbing it in any way.

### Project Contacts

*Onsite Project Rep: Ben Perkey (612) 360-1319*

*Project Manager: Justin Messner (612) 388-9652*

*City Engineer: Todd Hubmer (763) 287-7182*

*Director of Public Works: Jay Hartman (612) 782-3314*