



2017 37th Avenue Sidewalk & Signal Project Construction Update #24

Current Events

The concrete sub-contractor is on site Friday, November 3rd, to begin installing curb and gutter throughout the remainder of the project.

Future Events

Week of November 6th (Weather Permitting)

The concrete sub-contractor will be onsite to begin installing sidewalks and finish any curbing not placed Friday. Please note there may be a delay due to weather.

Following concrete installation, the signal sub-contractor will be onsite to finish the installation of pedestrian push buttons. Also, the paving sub-contractor will follow to patch the roadway where asphalt was removed.

Tips of the Week

- Please avoid disturbing any newly placed concrete over the next two weeks.
- Please be safe when traveling along 37th Avenue and Silver Lake Road. The traffic control is in place for safety of the Contractor as well as protection of you and your vehicle. Allow extra time to travel this area due to expected traffic delays.
- If possible, please plan alternate pedestrian routes to avoid traveling through the construction areas.
- Please avoid disturbing any construction staking as these are necessary to complete the work.

Project Contacts

Onsite Project Rep: Ben Perkey (612) 360-1319

Project Manager: Justin Messner (612) 388-9652

City Engineer: Todd Hubmer (763) 287-7182

Director of Public Works: Jay Hartman (612) 782-3314