



## 2017 37<sup>th</sup> Avenue Sidewalk & Signal Project Construction Update #25

### Current Events

The concrete subcontractor was onsite this week installing curbing and sidewalk. All concrete curbing is complete throughout the project corridor. Concrete sidewalk has been installed where Highcrest Road and Silver Lake Road intersect with 37<sup>th</sup> Avenue and at the east side of the 39<sup>th</sup> Avenue and Silver Lane intersections with Silver Lake Road.

The grading contractor has been onsite to prepare for roadway pavement installation.

### Future Events

*Week of November 13<sup>th</sup> (Weather Permitting)*

The concrete subcontractor will be onsite to complete installing sidewalks at 39<sup>th</sup> Avenue and Silver Lane.

The paving subcontractor is scheduled for Monday, November 13<sup>th</sup>.

Following concrete installation, the signal sub-contractor will be onsite to finish the installation of pedestrian push buttons. Also, the paving sub-contractor will follow to patch the roadway where asphalt was removed.

### Tips of the Week

- Please avoid disturbing any newly placed concrete until it has had time to cure.
- Even with cold weather conditions, asphalt is extremely hot. Please be safe when walking in areas of freshly placed asphalt.
- Please be safe when traveling along 37<sup>th</sup> Avenue and Silver Lake Road. The traffic control is in place for safety of the Contractor as well as protection of you and your vehicle. Allow extra time to travel this area due to expected traffic delays.
- If possible, please plan alternate pedestrian routes to avoid traveling through the construction areas.

### Project Contacts

*Onsite Project Rep: Ben Perkey (612) 360-1319*

*Project Manager: Justin Messner (612) 388-9652*

*City Engineer: Todd Hubmer (763) 287-7182*

*Director of Public Works: Jay Hartman (612) 782-3314*