



2018 Street and Utility Improvement Project and Appurtenant Work Construction Update #2

Current Events

Center Point Energy has been actively working to relocate gas main within the project corridor.

Trees deemed to be removed for construction operations have been marked with florescent ribbon.

Future Events

On Monday, June 4th tree removal will begin. The anticipated schedule is for trees to be removed along Foss Road from Monday through Wednesday and on Highcrest Road from Wednesday through Friday. These streets will be marked no parking during this time for safe construction operations, resident safety, and protection of property.

Kuechle Underground will begin removing pavement on MacAlaster Drive on Monday, June 4th.

After necessary pavement removals are complete for this phase, Kuechle Underground will begin sanitary sewer removals and new sewer installation.

The above schedule is tentative and is subject to change due to weather or scheduling conflicts.

Tips of the Week

- Please obey "No Parking" restrictions for tree removals
- Please observe posted detour and warning signs.
- Please do not park vehicles on streets under construction, especially if pavement has been removed.
- Slow down and watch for uneven surfaces.
- Stay alert! Watch for signs, equipment, and workers
- Please remind children to stay away from the construction site, equipment, and stockpiles of materials.
- Access through the site may change throughout the day as construction progresses; your patience is appreciated.

Project Contacts

Onsite Project Rep: Ben Perkey (612) 360-1319

Project Manager: Justin Messner (612) 388-9652

City Engineer: Todd Hubmer (763) 287-7182

Director of Public Works: Jay Hartman (612) 782-3314