



2018 Street and Utility Improvement Project and Appurtenant Work Construction Update #4

Current Events

Water Service Disruption: Properties along Foss Road will be without water service from 9:00AM to 12:00PM (noon) this Friday, June 15th.

Center Point Energy has been actively working to install new gas services within the project corridor. Currently the crew is working on Foss Road.

Foss Road: the blue pipe on the ground along the north end of Foss Road is for temporary water service while under construction. Please keep a safe distance away from this piping and especially keep lawn equipment away, that may damage the pipe.

Highcrest Road: a gravel temporary road has been placed for future construction operations. Please do not utilize this road until notified that pavement removals and continuing operations are to begin.

Future Events

Kuechle Underground will continue pipe laying operations the week of June 18th.

Following pipe installation along Foss Road, Kamke Contracting will begin rebuilding the roadway section up to gravel.

The above schedule is tentative and is subject to change due to weather or scheduling conflicts.

Tips of the Week

- Construction hours begin at 7:00AM and we ask that any vehicle you may need for the day is parked in a safe place prior to the start of operations each day.
- Please observe posted detour and warning signs. Foss Road is not open to through traffic.
- Please do not park vehicles on streets under construction, especially if pavement has been removed.
- Slow down and watch for uneven surfaces.
- Stay alert! Watch for signs, equipment, and workers
- Please remind children to stay away from the construction site, equipment, and stockpiles of materials.
- Access through the site may change throughout the day as construction progresses; your patience is appreciated.

Project Contacts

Onsite Project Rep: Ben Perkey (612) 360-1319

Project Manager: Justin Messner (612) 388-9652

City Engineer: Todd Hubmer (763) 287-7182

Director of Public Works: Jay Hartman (612) 782-3314