



2018 Street and Utility Improvement Project and Appurtenant Work Construction Update #5

Current Events

Center Point Energy anticipates being completed with all gas main and service relocates by the end of the week (June 22nd)

Foss Road

- All temporary water services shall be connected this week. If you have any issues with your water supply please contact the on-site representative as soon as possible.
- Pipe laying operations have begun. These operations require usage of the full roadway for the contractor to dig, stockpile materials, and move equipment and materials. It is crucial that residents in the area have vehicles they may need that day parked in a safe place **by 7:00AM each day**.
- The contractor will do their best to maintain the roadway for vehicle travel during non-construction hours; however, we ask that you pay attention to the weather forecast as rain can make the roadway impassable and will require time for the contractor to make drivable again.

Future Events

Kuechle Underground will continue pipe laying operations the week of June 25th.

Following pipe installation along Foss Road, Kamke Contracting will begin rebuilding the roadway section up to gravel.

The above schedule is tentative and is subject to change due to weather or scheduling conflicts.

Tips of the Week

- Please have garbage and recycle bins curbside by 7:00AM each pickup day. The Contractor will relocate to a zone outside the construction site for pickup and return to your home by the end of the day.
- If possible, please avoid driving through the construction zone between 7:00AM and 8:00PM
- Please observe posted detour and warning signs. Foss Road is not open to through traffic.
- Please do not park vehicles on streets under construction, especially if pavement has been removed.
- Stay alert! Watch for uneven surfaces, signs, equipment, and workers.
- Please remind children to stay away from the construction site, equipment, and stockpiles of materials.
- Access through the site may change throughout the day as construction progresses; your patience is appreciated.

Project Contacts

Onsite Project Rep: Ben Perkey (612) 360-1319

Project Manager: Justin Messner (612) 388-9652

City Engineer: Todd Hubmer (763) 287-7182

Director of Public Works: Jay Hartman (612) 782-3314