



2018 Street and Utility Improvement Project and Appurtenant Work Construction Update #7

Current Events

During construction, it is crucial that residents in the area have vehicles that they need that day parked in a safe place **by 7:00 AM each day**.

The Contractor does not plan to work July 5th – July 8th; and will return to on Monday, July 9th.

Xcel Energy's subcontractor, MP Technologies, is onsite to relocate power poles along Foss Road and MacAlaster Drive.

Foss Road

- Storm sewer has been extended from Mirror Lake up to Foss Road
- Sanitary sewer and watermain has continued along Foss Road
- The tree removal sub-contractor will be onsite Friday, July 6th to remove the last tree at the south end of Foss Road near 36th Avenue. The roadway will be open to traffic at the south end, but you may experience delays as the north end of Foss Road is not open to through traffic.

Future Events

Kuechle Underground will continue pipe laying operations the week of July 9th, including sanitary sewer, water main, storm sewer, and services to your property.

Following pipe installation along Foss Road, Kamke Contracting will begin rebuilding the roadway section up to gravel.

Next week MP Technologies will continue pole relocation within the project area.

The above schedule is tentative and is subject to change due to weather or scheduling conflicts.

Tips of the Week

- Please pay attention to forecasted weather and have vehicles parked in a safe place if rain is expected.
- If possible, please avoid driving through the construction zone after rain events until the Contractor has had the opportunity to clear and recompact the road. This request is for the protection of your property.
- For your safety and protection, please avoid driving through the construction zone between 7:00AM and 8:00PM. This will allow the Contractor to complete work as safely and quickly as possible.
- Please observe posted detour and warning signs. Foss Road is not open to through traffic.
- Stay alert! Watch for uneven surfaces, signs, workers, and equipment both inside the construction phase and in the nearby stockpile areas.
- Please remind children to stay away from the construction site, equipment, and stockpiles of materials at all times.
- We appreciate your patience through this time, please be aware that pipe laying operations and road grading will require many pieces of equipment and large excavations and the disturbed area will change throughout the day. Having your vehicle in a safe place by 7:00AM each day is the best option to guarantee use of your vehicle that day.

Project Contacts

Onsite Project Rep: Ben Perkey (612) 360-1319

Project Manager: Justin Messner (612) 388-9652

City Engineer: Todd Hubmer (763) 287-7182

Director of Public Works: Jay Hartman (612) 782-3314