



2018 Street and Utility Improvement Project and Appurtenant Work Construction Update #8

Current Events

Foss Road

- Sanitary sewer, water main, and storm sewer have been completed within the first phase of Foss Road.
- Kuechle Underground is currently working to remove water and sanitary services and install new services to properties.

Highcrest Road

- Kamke Contracting will be on-site to remove pavement.
- **Please use the temporary gravel road during construction hours (7:00AM – 8:00PM).**

Future Events

Kuechle Underground will begin pipe installation along Highcrest Road the week of July 16th.

Kamke Contracting will begin rebuilding Foss Road. These operations will include excavating the roadway followed by installation of sand and gravel. **Vehicles need to be parked in a safe place by 7:00AM each day, access to your property will not be restored until the end of each day. There will be dump trucks and construction equipment constantly moving in the area, this is for everyone's safety and property protection.**

MP Technologies will continue pole relocation within the project area.

The above schedule is tentative and is subject to change due to weather or scheduling conflicts.

Tips of the Week

- Everyone's safety is a top concern of the City, the Engineer, and the Contractor.
 - Foss Road – please do not drive into the construction zone from 7:00AM – 8:00PM
 - Highcrest Road – please use caution while on the temporary road
 - Please pay attention to forecasted weather and have vehicles parked in a safe place if rain is expected.
 - If possible, please avoid driving through the construction zone after rain events until the Contractor has had the opportunity to clear and recompact the road. This request is for the protection of your property.
 - Stay alert! Watch for uneven surfaces, signs, workers, and equipment both inside the construction phase and in the nearby stockpile areas.
 - Please remind children to stay away from the construction site, equipment, and stockpiles of materials at all times.
- The first phase of Foss Road will be taken off temporary water supply and placed back on city main in the near future. When this occurs, please run your sinks and tubs for a brief time to force any air out of your system. Contact Ben Perkey with any questions.

Project Contacts

Onsite Project Rep: Ben Perkey (612) 360-1319

Project Manager: Justin Messner (612) 388-9652

City Engineer: Todd Hubmer (763) 287-7182

Director of Public Works: Jay Hartman (612) 782-3314