



## 2018 Street and Utility Improvement Project and Appurtenant Work Construction Update #9

### Current Events

#### Foss Road

- The first phase of sanitary sewer, storm sewer, water main services to your property are complete.
- Kamke Contracting has begun building the roadway in the first phase. This operation requires excavating the roadway and replacing the material with sand and gravel. Even in areas where gravel is already placed, for safety reasons, we ask that during construction hours you do not travel in the construction zone.

#### Highcrest Road

- Kuechle Underground has completed sanitary sewer installation along the roadway.
- Next Kuechle will be connecting properties to temporary water service and begin installing water main.
- The Contractor hopes to restore the signal back to service at the intersection of Highcrest Road and 37<sup>th</sup> Avenue by the end of next week.
- **Please use the temporary gravel road during construction hours (7:00AM – 8:00PM).**

### Future Events

Kuechle Underground will continue pipe laying operations with water main and storm sewer.

Kamke Contracting will continue rebuilding the first phase of Foss Road. **Vehicles need to be parked in a safe place by 7:00AM each day. Access to your property will not be restored until the end of each day. There will be dump trucks and construction equipment constantly moving in the area. This is for everyone's safety and property protection.**

MP Technologies will continue pole relocation within the project area.

*The above schedule is tentative and is subject to change due to weather or scheduling conflicts.*

### Tips of the Week

- Everyone's safety is a top concern of the City, the Engineer, and the Contractor.
- Foss Road – please do not drive into the construction zone from 7:00AM – 8:00PM.
- Highcrest Road – please use caution while on the temporary road – watch for oncoming vehicles and workers in the area.
- Stay alert! Watch for uneven surfaces, signs, workers, and equipment both inside the construction phase and in the nearby stockpile areas.
- Please remind children to stay away from the construction site, equipment, and stockpiles of materials at all times.
- Highcrest Road – garbage and recycle bins/dumpsters will be moved at 7:00AM on pickup day for convenience of the truck drivers.
- Highcrest Manor and Lakehill Apartments – after you are switched to temporary water, please contact Ben Perkey or your property manager immediately if you experience any issues.

### Project Contacts

*Onsite Project Rep: Ben Perkey (612) 360-1319*

*Project Manager: Justin Messner (612) 388-9652*

*City Engineer: Todd Hubner (763) 287-7182*

*Director of Public Works: Jay Hartman (612) 782-3314*