



## 2018 Street and Utility Improvement Project and Appurtenant Work Construction Update #14

### Current Events

#### Foss Road

Pavement has been removed for the final phase of Foss Road. Kuechle Underground plans to begin pipe installation this week.

#### Macalaster Drive

Pipe installation is complete for the first phase of construction. Kamke Contracting has begun building the roadway. Weather permitting, this will be completed this week and pavement removals will begin on the next phase.

#### Highcrest Road

**Currently this roadway does not have construction operations being conducted; however, please use the temporary gravel road until the roadway is graded and built to a drivable surface.**

### Future Events

#### Foss Road

Pipe installation will continue next week. First, the contractor will finish any sanitary sewer yet to be completed, followed by water main, and then storm sewer. Please plan for water interruptions early in the week to connect temporary water supply to properties within this phase. You will receive a door hanger notice when a date and time frame is determined for the temporary connection to your property.

#### Macalaster Drive

Kamke Contracting will finish any road grading necessary within the first phase.

#### Highcrest Road

After Macalaster drive is complete, Kamke Contracting plans to continue grading Highcrest Road. This is intended to take place during the latter half of next week.

#### Central Park

There will be work conducted at Central Park next week. **This work will close the pavilion and the splash pad for safety of residents.**

*The above schedule is tentative and is subject to change due to weather or scheduling conflicts.*

### Tips of the Week

- Everyone's safety is a top concern of the City, the Engineer, and the Contractor. Watch for uneven surfaces, signs, workers, equipment both inside the construction phase and in the nearby stockpile areas, and keep children a safe distance from construction operations.
- Please plan for a traffic control shift along 37<sup>th</sup> Avenue at Foss Road at the beginning of next week.
- Foss Road – please obey traffic signs and barriers. We ask that you do not drive in areas under construction.
- Highcrest Road – please use caution and drive slowly while on the temporary road – watch for oncoming vehicles and workers in the area.
- Macalaster Drive – Diamond Eight Terrace will only have property access from Chandler Drive until construction is complete.

### Project Contacts

Onsite Project Rep: Ben Perkey (612) 360-1319

Project Manager: Justin Messner (612) 388-9652

City Engineer: Todd Hubmer (763) 287-7182

Director of Public Works: Jay Hartman (612) 782-3314