

2018 Street and Utility Improvement Project and Appurtenant Work Construction Update #15



Current Events

Recent weather events have caused some delays from last week's schedule.

Foss Road

Kuechle Underground has begun pipe installation within the final phase of Foss Road. All properties affected by the construction activities are connected to a temporary water supply.

MacAlaster Drive

No construction activity occurred this week due to weather and resulting conditions.

Highcrest Road

Currently this roadway does not have construction operations being conducted. **Please use the temporary gravel road until notified this roadway is open to traffic.**

Central Park

Work at Central Park began this week with boring of new pipe from the splash pad towards the parking lot of City Hall. **Please note: the splash pad and pavilion are open for the holiday weekend and through next week. This will be closed again when construction activities continue in the area.**

Future Events

There will be no construction activities on Monday, September 3rd in recognition of the Labor Day Holiday.

Foss Road

Pipe installation will continue next week. The contractor will finish any sanitary sewer yet to be completed, followed by water main, storm sewer, and services to properties. When service installation is planned for your property, you will receive a notification of water service disruption.

MacAlaster Drive

Kamke Contracting will continue road grading within the first phase. Following grading, Kamke will begin the pavement removals of the next phase.

Highcrest Road

Kamke Contracting anticipates continuing road excavation and grading the remaining portion towards the end of next week.

Central Park

Construction activities are planned to continue the week of September 10th.

The above schedule is tentative and is subject to change due to weather or scheduling conflicts.

Tips of the Week

- Everyone's safety is a top concern of the City, the Engineer, and the Contractor. Please be safe over the holiday weekend by obeying all traffic control signs, avoid driving through areas under construction, keep away from equipment and stock piles.
- Please do not hesitate to contact Ben Perkey if there are any issues over the weekend.

Project Contacts

Onsite Project Rep: Ben Perkey (612) 360-1319

Project Manager: Justin Messner (612) 388-9652

City Engineer: Todd Hubmer (763) 287-7182

Director of Public Works: Jay Hartman (612) 782-3314