



## 2018 Street and Utility Improvement Project and Appurtenant Work Construction Update #16

### Current Events

**Recent weather events have caused some delays from last week's schedule.**

#### Foss Road

Kuechle Underground has continued pipe installation this week. Sanitary sewer has been completed, water main is expected to be completed on Friday, and storm sewer is anticipated to be completed at the beginning of next week.

#### Macalaster Drive

Roadway construction will continue Friday.

#### Highcrest Road

Currently this roadway does not have construction operations being conducted. **Please use the temporary gravel road until you are notified that this roadway is open to traffic.**

#### Central Park

**The splash pad and pavilion are open through Sunday, September 9<sup>th</sup>. On Monday, September 10<sup>th</sup> the splash pad will be closed so construction operations can continue.**

### Future Events

#### Foss Road

Pipe installation will continue next week. The contractor will finish any water main yet to be completed, followed by storm sewer, and services to properties. When service installation is planned for your property, you will receive a notification of water service disruption.

#### Macalaster Drive

Pavement removals will begin on Monday, September 10<sup>th</sup>, weather permitting. Businesses will be notified of the change of access to their property.

#### Highcrest Road

Kamke Contracting anticipates continuing road excavation and grading of the remaining portion next week.

#### Central Park

During the week of September 10<sup>th</sup>, the contractor will be removing pavements for installation of a new lift station at Central Park. Please keep yourselves and children a safe distance from all construction work.

*The above schedule is tentative and is subject to change due to weather or scheduling conflicts.*

### Tips of the Week

- Everyone's safety is a top concern of the City, the Engineer, and the Contractor. Please obey all traffic control signs, avoid driving through areas under construction, keep away from equipment and stock piles.
- Macalaster Drive – Businesses should be prepared for an access change in the middle of next week.
- Foss Road – Please prepare for water service disruptions next week. We appreciate your patience during these disruptions.
- Highcrest Road – Please contact Ben Perkey should the condition of the temporary road become impassable.

### Project Contacts

Onsite Project Rep: Ben Perkey (612) 360-1319

Project Manager: Justin Messner (612) 388-9652

City Engineer: Todd Hubmer (763) 287-7182

Director of Public Works: Jay Hartman (612) 782-3314