



## 2018 Street and Utility Improvement Project and Appurtenant Work Construction Update #17

### Current Events

#### Foss Road

The Contractor has completed sewer, water main, and service installation on this roadway.

#### Macalaster Drive

Pipe installation has continued this week on the second phase of Macalaster Drive.

#### Highcrest Road

Roadway excavations and grading have started at the north end of the roadway working towards 37<sup>th</sup> Avenue.

#### Central Park

The Contractor has installed the new lift station structure. Friday, the Contractor will work to install internal and external piping for the lift station.

### Future Events

#### Foss Road

Utility relocations are scheduled to take place, once these are complete the Contractor will be able to continue roadway grading. In the near future, there will be installation of some retaining walls along the roadway.

#### Macalaster Drive

Pipe installation at the south end of this roadway will continue the week of September 17<sup>th</sup>.

#### Highcrest Road

The Contractor will continue roadway excavations, grading, and rebuilding of the roadway section next week. The plan is to finish this grading and install concrete curbing before the roadway is opened back to traffic.

#### Central Park

After the piping is installed the Contractor will need to perform electrical work for the controls of the lift station.

*The above schedule is tentative and is subject to change due to weather or scheduling conflicts.*

### Tips of the Week

- Everyone's safety is a top concern of the City, the Engineer, and the Contractor. Please obey all traffic control signs, avoid driving through areas under construction, keep away from equipment and stock piles.
- Macalaster Drive – Businesses please be prepared to use access from the north until roadway grading has taken place.
- Foss Road – Please do not drive through areas that haven't been constructed to gravel.
- Highcrest Road – Please stay aware of construction equipment and vehicles moving through the area. We ask that you contact Ben Perkey should the condition of the temporary road become impassable.

### Project Contacts

Onsite Project Rep: Ben Perkey (612) 360-1319

Project Manager: Justin Messner (612) 388-9652

City Engineer: Todd Hubmer (763) 287-7182

Director of Public Works: Jay Hartman (612) 782-3314