



## 2018 Street and Utility Improvement Project and Appurtenant Work Construction Update #18

### Current Events

**Due to recent rain events, construction schedules have been delayed from last week's update.**

#### Foss Road

Currently Century Link is working to relocate utilities along the roadway.

#### MacAlaster Drive

Pipe installation has continued this week, the Contractor plans to finish pipe installation on Friday.

#### Highcrest Road

Roadway excavations and grading are currently on hold due to wet soils. The Contractor will be working to dry out the soils to be able to continue construction next week.

### Future Events

#### Foss Road

Utility relocations are planned to take place next week. The grading Contractor plans to be onsite starting Wednesday, September 26<sup>th</sup> to continue roadway grading.

#### MacAlaster Drive

After water main pipe passes testing, the roadway will be available for the grading contractor to continue work.

#### Highcrest Road

The Contractor will continue roadway excavations, grading, and rebuilding of the roadway section next week. They plan to finish this grading and install concrete curbing before the roadway is reopened to traffic.

#### Central Park

After the internal piping is installed the Contractor will perform electrical work for the controls of the lift station.

*The above schedule is tentative and is subject to change due to weather or scheduling conflicts.*

### Tips of the Week

- Everyone's safety is a top concern of the City, the Engineer, and the Contractor. Please obey all traffic control signs, avoid driving through areas under construction, and keep away from equipment or stock piles.
- MacAlaster Drive – Businesses please be prepared to use access from the north until roadway grading has taken place. Please drive slowly through this area and look for oncoming traffic.
- Foss Road – Please do not drive through areas that haven't been constructed to gravel.
- Highcrest Road – Please stay aware of construction equipment and vehicles moving through the area. We ask that you contact Ben Perkey should the condition of the temporary road become impassable.
- Central Park – Please keep children a safe distance away from the construction area, even when construction operations are not taking place.

### Project Contacts

Onsite Project Rep: Ben Perkey (612) 360-1319

Project Manager: Justin Messner (612) 388-9652

City Engineer: Todd Hubmer (763) 287-7182

Director of Public Works: Jay Hartman (612) 782-3314