



## 2018 Street and Utility Improvement Project and Appurtenant Work Construction Update #19

### Current Events

#### Foss Road

Currently Century Link is working to relocate utilities along the roadway.

#### Macalaster Drive

Mainline pipe installation is complete throughout the last phase of this roadway.

#### Highcrest Road

Roadway excavations and grading are currently on hold due to wet soils. The Contractor will be working to dry out the soils to be able to continue construction next week.

### Future Events

#### Foss Road

Utility relocations are planned to be completed next week. The grading Contractor plans to begin grading the last phase of Foss Road next week.

#### Macalaster Drive

After water main pipe passes testing, the roadway will be available for the grading contractor to continue work.

#### Highcrest Road

The Contractor will continue roadway excavations, grading, and rebuilding of the roadway section next week. They plan to finish this grading and install concrete curbing before the roadway is reopened to traffic.

#### Central Park

The Contractor will be performing cleanup operations including grading, pavement replacement, and turf establishment in the coming weeks.

*The above schedule is tentative and is subject to change due to weather or scheduling conflicts.*

### Tips of the Week

- **For your safety and protection of your vehicle, do not drive in areas that have not been built to a drivable gravel surface.**
- Macalaster Drive businesses, please use caution and drive slowly while accessing the property from the north.
- Foss Road – As grading operations start again, please keep away from material stockpiles and construction equipment. You will have access from the north end of Foss Road to your property but please be prepared for delays while trucks are hauling.
- Highcrest Road – Please stay aware of construction equipment and vehicles moving through the area. We ask that you contact Ben Perkey should the condition of the temporary road become impassable.
- Central Park – Please keep children a safe distance away from the construction area, even when construction operations are not taking place.

### Project Contacts

Onsite Project Rep: Ben Perkey (612) 360-1319

Project Manager: Justin Messner (612) 388-9652

City Engineer: Todd Hubmer (763) 287-7182

Director of Public Works: Jay Hartman (612) 782-3314