



2018 Street and Utility Improvement Project and Appurtenant Work Construction Update #20 – 10/05/2018

Current Events

Foss Road

Rain has delayed the relocation of utilities along Foss Road.

Macalaster Drive

Service installation is complete along the roadway. All utility construction is now complete in the area.

Highcrest Road

The Contractor has continued building the roadway with sand and gravel. Please continue to use the temporary road and drive safely.

Future Events

Foss Road

Utility relocations will continue next week. The City's Contractor will be drying soils to begin grading the roadway next week.

Macalaster Drive

The Contractor will begin grading and placing sand and gravel next week.

Highcrest Road

The Contractor will finalize grading efforts next week in preparation for concrete curb and gutter to be installed.

Central Park

The Contractor will be performing cleanup operations including grading, pavement replacement, and turf establishment in the coming weeks.

The above schedule is tentative and is subject to change due to weather or scheduling conflicts.

Tips of the Week

- **For your safety and protection of your vehicle, do not drive in areas that have not been built to a drivable gravel surface.**
- As grading operations continue please keep a safe distance from stockpiles and equipment, watch for workers as you drive through the site, and obey all traffic control.
- When any concrete pavement is installed, it cannot be driven on for seven (7) days.
- Central Park – Please keep children a safe distance away from the construction area, even when construction operations are not taking place.

Project Contacts

Onsite Project Rep: Ben Perkey (612) 360-1319

Project Manager: Justin Messner (612) 388-9652

City Engineer: Todd Hubmer (763) 287-7182

Director of Public Works: Jay Hartman (612) 782-3314