



2018 Street and Utility Improvement Project and Appurtenant Work Construction Update #22 – 10/19/2018

Current Events

Foss Road

Earlier this week the Contractor continued grading the south section of roadway. The Contractor plans to finalize the grading of the roadway this week.

Macalaster Drive

The Contractor completed the grading of the roadway this week.

Future Events

Next week the Contractor will be installing concrete curb and gutter along the roadways. **Please avoid disturbing any stakes or string-line, as they are necessary for construction.**

On Monday, the Contractor will be placing string-line along roadways. This is a guide for the curb machine.

On Tuesday, the Contractor will begin placing concrete curb along the roadways. It is anticipated that this work will take 3 days to complete.

The above schedule is tentative and is subject to change due to weather or scheduling conflicts.

Tips of the Week

- **Concrete Curb and Gutter**
 - There will be gaps in concrete for access to apartments along Foss Road and businesses along Macalaster Drive.
 - Town homes and single family homes on the north end of Foss Road will need to have vehicles parked in a safe place outside of the construction zone starting at 7:00 AM on Monday, October 22.
 - Highcrest Road will continue to utilize the temporary road during this time.
 - Please avoid driving in the construction zone during construction hours as much as possible. Space will be limited due to the curb machine, concrete trucks entering and leaving the site, and many workers constantly moving along the roadway.
 - **Concrete curbing cannot be driven on for seven (7) days after placement**
- For your safety and protection of your vehicle, do not drive in areas that have not been built to a drivable gravel surface.
- As grading operations continue please keep a safe distance from stockpiles and equipment, watch for workers as you drive through the site, and obey all traffic control.
- Central Park – Please keep children a safe distance away from the construction area, even when construction operations are not taking place.

Project Contacts

Onsite Project Rep: Ben Perkey (612) 360-1319

Project Manager: Justin Messner (612) 388-9652

City Engineer: Todd Hubmer (763) 287-7182

Director of Public Works: Jay Hartman (612) 782-3314