



2018 Street and Utility Improvement Project and Appurtenant Work Construction Update #23 – 10/26/2018

Current Events

This week the Contractor began curb placement throughout the entire project and will continue to install concrete on Friday.

The Contractor will be working this Saturday, October 27th, to complete any curb installation not done Friday.

Please do not drive on any curb until it has had the proper cure time.

The above schedule is tentative and is subject to change due to weather or scheduling conflicts.

Future Events

On October 29th and 30th the Contractor plans to perform final grading of the roadway. In addition, the Contractor will be raising castings and gate valves in the roadway. Please be safe when driving around these raised items.

On October 31st and November 1st the Contractor anticipates paving roadways in the entire project. There will be trucks, rollers, and the paving machine moving through the project all day. Please be cautious of these pieces of equipment.

The above schedule is tentative and is subject to change due to weather or scheduling conflicts.

Tips of the Week

- **Roadway Paving**
 - Fresh pavement is very hot, please do not walk on or touch the fresh pavement until it has been smooth rolled and had time to cool.
 - During construction hours, we ask that you limit trips in and out of the construction area on paving days to allow as much room as possible for the Contractor to work.
 - Please be cautious of the construction activity and be aware that your direction of access will change throughout the day.
- **Concrete Curb and Gutter**
 - Please be sure to not disturb the concrete curb until it has had proper curing time.
- **Central Park** – Please keep children a safe distance away from the construction area, even when construction operations are not taking place.

Project Contacts

Onsite Project Rep: Ben Perkey (612) 360-1319

Project Manager: Justin Messner (612) 388-9652

City Engineer: Todd Hubmer (763) 287-7182

Director of Public Works: Jay Hartman (612) 782-3314