



## 2018 Street and Utility Improvement Project and Appurtenant Work Construction Update #24 - 11/2/2018

### Current Events

This week the Contractor paved all roadways within the project.

Friday, the Contractor will be paving in driveways for pavement establishment for the winter.

**Please do not attempt to park in any parking bays on Foss Road until they have been paved.**

### Future Events

During the week of November 5th, the Contractor will be performing the following

- Paving the parking bays of Foss Road
- Finishing concrete curb on Foss Road and Macalaster Drive
- Storm sewer behind the curb along Highcrest Road
- Grading yards behind the curb

*The above schedule is tentative and is subject to change due to weather or scheduling conflicts.*

### Tips of the Week

- Please be patient with the Contractor as the remaining pavement and curb is installed. The trucks and equipment necessary to complete the work will cause delays along the roadway.

### Items To Be Completed In 2019

- All driveways will have a concrete apron installed behind the curb
- Sidewalk along the west side of Foss Road
- Final turf establishment
- Final layer of roadway pavement
- Roadway striping

### Coming Soon

**A Newsletter will be mailed to your residence providing further detail regarding the project status, what is to be completed this year, and what will be completed in 2019.**

### Project Contacts

Onsite Project Rep: Ben Perkey (612) 360-1319

Project Manager: Justin Messner (612) 388-9652

City Engineer: Todd Hubmer (763) 287-7182

Director of Public Works: Jay Hartman (612) 782-3314