



## 2018 Street and Utility Improvement Project and Appurtenant Work Construction Update #26 – 5/16/2019

### Current Events

The Contractor has returned for the 2019 construction season! The Contractor has begun retaining wall installation on Foss Road this week and is anticipated to complete the installation by Friday, May 17<sup>th</sup>.

### Future Events

The Contractor will be onsite completing various warranty items, including driveway repairs and replacement of damaged concrete curb along Macalaster Drive, Foss Road, and Highcrest Road the week of May 20<sup>th</sup>.

**Macalaster Drive / Highcrest Road:** The Contractor will begin grading and restoration of the boulevard the week of May 20<sup>th</sup>.

**Foss Road:** The Contractor will begin grading and preparation for the sidewalk the week of May 20<sup>th</sup>. The Contractor is anticipated to complete the sidewalk installation the following week, ***weather permitting***.

Final paving along Macalaster Drive, Foss Road, and Highcrest Road is anticipated to be completed in the upcoming weeks.

*The above schedule is tentative and is subject to change due to weather or scheduling conflicts.*

### Tips of the Week

- Please be patient with the Contractor as the remaining work behind the curb is being completed. The trucks necessary for hauling material may cause delays on the roadway.
- Please observe posted detour and warning signs.
- Please do not park vehicles on streets under construction.
- Slow down and watch for uneven surfaces.
- Stay alert! Watch for signs, equipment, and workers
- As grading operations continue please keep a safe distance from stockpiles and equipment, watch for workers as you drive through the site, and obey all traffic control.
- Please remind children to stay away from the construction site, equipment, and stockpiles of materials.
- Access through the site may change throughout the day as construction progresses; your patience is appreciated.

### Project Contacts

Onsite Project Rep: Bo Schutte (612) 394-6082

Project Engineer: Katie Koscielak (612) 282-3641

City Engineer: Justin Messner (612) 388-9652

Director of Public Works: Jay Hartman (612) 782-3314