

2018 Street and Utility Improvement Project and Appurtenant Work Construction Update #27 - 5/24/2019



Current Events

The Contractor completed retaining wall installation on Foss Road last week and begun preparation for driveway replacements this week (week of May 20th).

Future Events

Due to unfavorable weather conditions the week of May 20th, the Contractor has been delayed and will continue completing various warranty items, including driveway repairs and replacement of deficient concrete curb along Macalaster Drive, Foss Road, and Highcrest Road the week of May 28th.

Macalaster Drive / Highcrest Road: The Contractor will complete grading and restoration of the boulevard the week of May 28th.

Foss Road: The Contractor will complete grading and preparation for the sidewalk the week of May 28th with concrete sidewalk installation to follow.

Final paving along Macalaster Drive, Foss Road, and Highcrest Road is anticipated to be completed in the upcoming weeks.

The above schedule is tentative and is subject to change due to weather or scheduling conflicts.

There will be NO construction activity on Macalaster Drive, Foss Road, or Highcrest Road on Monday, May 27th, in observance of the Memorial Day holiday.

Tips of the Week

- Please be patient with the Contractor as the remaining work behind the curb is being completed. The trucks necessary for hauling material may cause delays on the roadway.
- Please observe posted detour and warning signs.
- Please do not park vehicles on streets under construction.
- Slow down and watch for uneven surfaces.
- Stay alert! Watch for signs, equipment, and workers
- As grading operations continue please keep a safe distance from stockpiles and equipment, watch for workers as you drive through the site, and obey all traffic control.
- Please remind children to stay away from the construction site, equipment, and stockpiles of materials.
- Access through the site may change throughout the day as construction progresses; your patience is appreciated.

Project Contacts

Onsite Project Rep: Bo Schutte (612) 394-6082

Project Engineer: Katie Koscielak (612) 282-3641

City Engineer: Justin Messner (612) 388-9652

Director of Public Works: Jay Hartman (612) 782-3314