



## 2018 Street and Utility Improvement Project and Appurtenant Work Construction Update #31 – 6/21/2019

### Current Events

The Contractor has completed the sidewalk installation along Foss Road (excluding isolated areas awaiting private utility relocation) and continued driveway restoration and boulevard grading this week, week of June 17<sup>th</sup>.

### Future Events

The Contractor will continue completing various warranty items, including driveway repairs and grading and restoration of the boulevard areas (including sprinkler system repairs) along Macalaster Drive, Foss Road, and Highcrest Road the week of June 24<sup>th</sup>.

Final paving and installation of replacement trees along Macalaster Drive, Foss Road, and Highcrest Road is anticipated to be completed the week of July 1<sup>st</sup>, *weather permitting*.

*The above schedule is tentative and is subject to change due to weather or scheduling conflicts.*

### Tips of the Week

- Please be patient with the Contractor as the remaining work behind the curb is being completed. The trucks necessary for hauling material may cause delays on the roadway.
- Please observe posted detour and warning signs.
- Please do not park vehicles on streets under construction.
- Slow down and watch for uneven surfaces.
- Stay alert! Watch for signs, equipment, and workers
- As grading operations continue please keep a safe distance from stockpiles and equipment, watch for workers as you drive through the site, and obey all traffic control.
- Please remind children to stay away from the construction site, equipment, and stockpiles of materials.
- Access through the site may change throughout the day as construction progresses; your patience is appreciated.

### Project Contacts

Onsite Project Rep: Bo Schutte (612) 394-6082

Project Manager: Katie Koscielak (612) 282-3641

City Engineer: Justin Messner (612) 388-9652

Director of Public Works: Jay Hartman (612) 782-3314