



2024 Street Improvement Project Construction Update # 3

Current Events

The Contractor has completed the minor storm sewer work on 34th Avenue this week and installed advance warning signage throughout the project in preparation for the proposed street improvements.

Future Events

The Contractor is anticipated to begin removal of deficient concrete curb next week (week of July 1st) in advance of curb replacement (week of July 8th). The Contractor will only be removing curb in locations marked for removal that do not fall within driveways to allow access to homeowners over the Independence Day holiday.

A more detailed phasing plan of where the Contractor will begin and end milling and paving operations will be available once received from the Contractor.

Please note: The roadways will remain open to traffic throughout the project; however, parking along the roadway will be restricted to allow for the replacement of curb.

In observation of the Independence Day holiday, the Contractor will not be onsite Thursday, July 4th and Friday, July 5th. Construction operations will resume the week of July 8th.

The above schedule is tentative and is subject to change due to weather or scheduling conflicts.

Lawn Irrigation and Pet Fences

If you have a lawn irrigation system or pet fence within the City right-of-way, please mark the location of the sprinkler heads before construction. This will allow the contractor to take precautionary measures to protect your irrigation system and pet fence or identify where to replace the system if it cannot be avoided.

Tips of the Week

- Please observe posted detour and warning signs.
- Slow down and watch for uneven surfaces.
- Stay alert! Watch for signs, equipment, and workers.
- Please remind children to stay away from the construction site, equipment, and stockpiles of materials.
- Access through the site may change throughout the day as construction progresses; your patience is appreciated.

Project Contacts

Onsite Project Representative: Kate Achenbach (651) 302-3367

Project Manager: Katie Koscielak (612) 282-3641

City Engineer: Justin Messner (612) 388-9652

Director of Public Works: Jeremy Gumke (612) 782-3441