



2024 Street Improvement Project Construction Update # 5

Current Events

The Contractor has completed replacement of deficient concrete curb north of 33rd Ave NE this week (week of July 8th).

Future Events

The Contractor is anticipated to mill the roadways and adjust castings and gate valves north of 33rd Ave NE this upcoming week (week of July 15th) in advance of paving operations the following week (week of July 22nd).

The Contractor is anticipated to begin curb removal south of 33rd next week (week of July 15th).

Please note: The roadways will remain open to traffic throughout the project; however, parking along the roadway will be restricted to allow for the replacement of curb.

The above schedule is tentative and is subject to change due to weather or scheduling conflicts.

Lawn Irrigation and Pet Fences

If you have a lawn irrigation system or pet fence within the City right-of-way, please mark the location of the sprinkler heads before construction. This will allow the contractor to take precautionary measures to protect your irrigation system and pet fence or identify where to replace the system if it cannot be avoided.

Tips of the Week

- Please observe posted detour and warning signs.
- Slow down and watch for uneven surfaces.
- Stay alert! Watch for signs, equipment, and workers.
- Please remind children to stay away from the construction site, equipment, and stockpiles of materials.
- Access through the site may change throughout the day as construction progresses; your patience is appreciated.

Project Contacts

Onsite Project Representative: Kate Achenbach (651) 302-3367

Project Manager: Katie Koscielak (612) 282-3641

City Engineer: Justin Messner (612) 388-9652

Director of Public Works: Jeremy Gumke (612) 782-3441